

**Displacement Schedule  
Subject to Change**

As of: 6/14/2023

Unit	Swinerton's Proposed Start Date as of 4/28/2023	Swinerton's Proposed Finish Date as of 4/28/2023	Change from last update	Punch Corrections Completed
Villa 1/6	8/12/2021	9/15/2021	-	9/15/2021
Villa 1/6	9/9/2022	11/10/2022	-	11/22/2022
Villa 2	10/20/2021	12/4/2021	-	12/4/2021
Villa 2	5/25/2022	6/22/2022	-	6/22/2022
Villa 7	10/20/2021	12/23/2021	-	12/23/2021
Villa 7	8/8/2022	8/12/2022	-	8/12/2022
Villa 3	10/4/2021	11/11/2021	-	11/11/2021
Villa 3	8/31/2022	10/7/2022	-	10/7/2022
Villa 8	10/4/2021	11/19/2021	-	10/2/2022
Villa 8	8/1/2022	10/5/2022	-	10/5/2022
Villa 4	8/30/2021	9/28/2021	-	11/21/2022
Villa 4	9/29/2022	11/11/2022	-	11/21/2022
Villa 9	10/18/2021	6/27/2022	-	11/4/2022
Villa 5	9/16/2021	10/14/2021	-	11/29/2021
Villa 5	6/13/2022	7/19/2022	-	7/19/2022
Villa 10	9/16/2021	11/29/2021	-	11/28/2022
Villa 10	9/19/2022	11/2/2022	-	11/28/2022
3600	11/9/2021	3/16/2022	-	7/18/2022
3600/3503	1/5/2023	2/17/2023	-	-
3503	11/22/2021	3/23/2022	-	7/18/2022
3502	11/22/2021	3/23/2022	-	4/13/2023
3501	11/22/2021	3/23/2022	-	-
3500	11/22/2021	3/23/2022	-	10/7/2022
3403	12/17/2021	5/12/2022	-	9/23/2022
3402	12/17/2021	4/29/2022	-	9/23/2022
3401	12/17/2021	5/2/2022	-	9/27/2022
3400	12/17/2021	4/6/2022	-	9/30/2022
3303	12/30/2021	4/29/2022	-	10/4/2022
3302	12/30/2021	5/6/2022	-	10/7/2022
3301	12/30/2021	5/6/2022	-	10/6/2022
3300	12/30/2021	5/6/2022	-	10/7/2022
3203	2/7/2022	5/18/2022	-	10/17/2022
3202	2/7/2022	5/18/2022	-	10/17/2022
3201	2/7/2022	5/18/2022	-	1/30/2023
3200	2/7/2022	5/18/2022	-	10/18/2022
3106	3/7/2022	6/8/2022	-	10/25/2022
3105	3/7/2022	6/8/2022	-	6/9/2023
3103	3/7/2022	6/8/2022	-	10/27/2022
3102	3/7/2022	6/8/2022	-	10/28/2022
3101	3/7/2022	6/8/2022	-	11/28/2022
3100	3/7/2022	6/8/2022	-	10/31/2022
3005	3/16/2022	6/17/2022	-	7/28/2022
3003	3/16/2022	6/17/2022	-	6/21/2022
3001	3/16/2022	6/17/2022	-	6/21/2022
3000	3/16/2022	6/17/2022	-	9/21/2022
2906	3/25/2022	6/21/2022	-	11/7/2022
2905	3/25/2022	6/21/2022	-	9/15/2022
2903	3/25/2022	6/22/2022	-	9/8/2022
2902	3/25/2022	6/21/2022	-	6/24/2022
2901	3/25/2022	6/21/2022	-	11/8/2022
2900	3/25/2022	6/22/2022	-	7/26/2022

**Displacement Schedule  
Subject to Change**

As of: 6/14/2023

Unit	Swinerton's Proposed Start Date as of 4/28/2023	Swinerton's Proposed Finish Date as of 4/28/2023	Change from last update	Punch Corrections Completed
2806	4/4/2022	7/19/2022	-	7/28/2022
2805	4/4/2022	7/19/2022	-	8/10/2022
2803	4/4/2022	7/19/2022	-	9/14/2022
2802	4/4/2022	7/19/2022	-	11/14/2022
2801	4/4/2022	7/19/2022	-	10/11/2022
2800	4/4/2022	7/19/2022	-	7/19/2022
2706	4/22/2022	7/1/2022	-	3/3/2023
2705	4/22/2022	7/1/2022	-	7/18/2022
2703	4/22/2022	7/1/2022	-	7/1/2022
2702	4/22/2022	7/1/2022	-	12/1/2022
2701	4/22/2022	7/1/2022	-	11/16/2022
2700	4/22/2022	7/1/2022	-	8/25/2022
2606	5/4/2022	7/22/2022	-	7/27/2022
2605	5/4/2022	7/18/2022	-	7/18/2022
2603	5/4/2022	7/18/2022	-	7/18/2022
2602	5/4/2022	7/18/2022	-	8/24/2022
2601	5/4/2022	7/18/2022	-	10/26/2022
2600	5/4/2022	7/18/2022	-	10/27/2022
2506	6/15/2022	8/8/2022	-	8/8/2022
2505	6/15/2022	8/10/2022	-	8/10/2022
2503	6/15/2022	8/8/2022	-	10/14/2022
2502	6/15/2022	8/8/2022	-	8/12/2022
2501	6/15/2022	8/12/2022	-	12/1/2022
2500	6/15/2022	8/8/2022	-	4/5/2023
2406	6/27/2022	8/18/2022	-	8/18/2022
2405	6/27/2022	8/18/2022	-	8/18/2022
2403	6/27/2022	8/18/2022	-	10/2/2022
2402	6/27/2022	8/18/2022	-	11/28/2022
2401	6/27/2022	8/18/2022	-	3/1/2023
2400	6/27/2022	8/18/2022	-	9/16/2022
2306	7/8/2022	8/31/2022	-	9/16/2022
2305	7/8/2022	8/31/2022	-	3/6/2023
2303	7/8/2022	8/31/2022	-	9/1/2022
2302	7/8/2022	8/31/2022	-	8/31/2022
2301	7/8/2022	8/31/2022	-	2/13/2023
2300	7/8/2022	8/31/2022	-	1/23/2023
2206	7/19/2022	9/9/2022	-	9/9/2022
2205	7/19/2022	9/9/2022	-	1/23/2023
2203	7/19/2022	9/9/2022	-	4/28/2023
2202	7/19/2022	9/9/2022	-	9/5/2022
2201	7/19/2022	9/9/2022	-	12/19/2022
2200	7/19/2022	9/9/2022	-	-
2106	7/29/2022	9/28/2022	-	2/14/2023
2105	7/29/2022	9/28/2022	-	10/24/2022
2103	7/29/2022	9/28/2022	-	2/16/2023
2102	7/29/2022	9/28/2022	-	1/23/2023
2101	7/29/2022	9/28/2022	-	12/28/2022
2100	7/29/2022	9/28/2022	-	12/14/2022

**Displacement Schedule  
Subject to Change**

As of: 6/14/2023

Unit	Swinerton's Proposed Start Date as of 4/28/2023	Swinerton's Proposed Finish Date as of 4/28/2023	Change from last update	Punch Corrections Completed
2006	8/9/2022	10/6/2022	-	11/3/2022
2005	8/9/2022	10/6/2022	-	3/27/2023
2003	8/9/2022	10/6/2022	-	10/24/2022
2001	8/9/2022	10/6/2022	-	1/19/2023
2000	8/9/2022	10/6/2022	-	12/19/2022
2000	8/9/2022	10/6/2022	-	12/19/2022
1906	8/19/2022	10/14/2022	-	10/10/2022
1905	8/19/2022	11/4/2022	-	11/8/2022
1903	8/19/2022	10/14/2022	-	10/21/2022
1902	8/19/2022	10/14/2022	-	1/24/2023
1901	8/19/2022	10/14/2022	-	1/11/2023
1900	8/19/2022	11/18/2022	-	5/19/2023
1806	8/30/2022	10/24/2022	-	12/16/2022
1805	8/30/2022	10/24/2022	-	12/27/2022
1803	8/30/2022	10/24/2022	-	1/19/2023
1802	8/30/2022	11/9/2022	-	11/9/2022
1801	8/30/2022	10/24/2022	-	12/1/2022
1800	8/30/2022	11/11/2022	-	12/7/2022
1706	9/12/2022	11/2/2022	-	10/31/2022
1705	9/12/2022	11/2/2022	-	11/8/2022
1703	9/12/2022	11/2/2022	-	11/21/2022
1702	9/12/2022	11/2/2022	-	12/1/2022
1701	9/12/2022	11/2/2022	-	4/5/2023
1700	9/12/2022	11/2/2022	-	2/7/2023
1606	9/21/2022	11/9/2022	-	1/24/2023
1605	9/21/2022	11/9/2022	-	3/24/2023
1603	9/21/2022	11/9/2022	-	-
1602	9/21/2022	11/9/2022	-	1/23/2023
1601	9/21/2022	11/9/2022	-	3/6/2023
1600	9/21/2022	12/1/2022	-	3/21/2023
1506	10/3/2022	11/23/2022	-	11/28/2023
1505	10/3/2022	11/23/2022	-	1/4/2023
1503	10/3/2022	11/23/2022	-	3/22/2023
1502	10/3/2022	11/23/2022	-	-
1501	10/3/2022	11/23/2022	-	12/2/2022
1500	10/3/2022	11/23/2022	-	1/31/2023
1406	10/12/2022	12/16/2022	-	3/22/2023
1405	10/12/2022	12/8/2022	-	1/25/2023
1403	10/12/2022	12/8/2022	-	12/14/2023
1402	10/12/2022	12/8/2022	-	2/24/2023
1401	10/12/2022	12/8/2022	-	3/22/2023
1400	10/12/2022	12/8/2022	-	1/11/2023
1306	10/24/2022	12/22/2022	-	12/14/2022
1305	10/24/2022	12/22/2022	-	3/23/2023
1303	10/24/2022	12/22/2022	-	2/14/2023
1302	10/24/2022	12/22/2022	-	1/24/2023
1301	10/24/2022	12/22/2022	-	-
1300	10/24/2022	12/22/2022	-	3/23/2023

**Displacement Schedule  
Subject to Change**

As of: 6/14/2023

Unit	Swinerton's Proposed Start Date as of 4/28/2023	Swinerton's Proposed Finish Date as of 4/28/2023	Change from last update	Punch Corrections Completed
1206	11/2/2022	1/3/2023	-	3/2/2023
1205	11/2/2022	1/3/2023	-	1/6/2023
1203	11/2/2022	1/3/2023	-	1/6/2023
1202	11/2/2022	1/3/2023	-	1/30/2023
1201	11/2/2022	1/3/2023	-	2/8/2023
1200	11/2/2022	1/3/2023	-	1/23/2023
1106	11/14/2022	1/11/2023	-	1/11/2023
1105	11/14/2022	1/19/2023	-	4/3/2023
1103	11/14/2022	1/20/2023	-	1/23/2023
1102	11/14/2022	1/11/2023	-	3/24/2023
1101	11/14/2022	1/11/2023	-	1/11/2023
1100	11/14/2022	1/11/2023	-	-
1006	12/28/2022	2/22/2023	-	3/22/2023
1005	12/28/2022	2/22/2023	-	4/25/2023
1003	12/28/2022	2/22/2023	-	4/20/2023
1002	12/28/2022	2/22/2023	-	5/1/2023
1001	12/28/2022	2/22/2023	-	-
1000	12/28/2022	2/22/2023	-	4/3/2023
906	1/10/2023	3/7/2023	-	-
905	1/10/2023	3/7/2023	-	4/12/2023
903	1/10/2023	3/7/2023	-	-
902	1/10/2023	3/7/2023	-	4/21/2023
901	1/10/2023	3/7/2023	-	4/27/2023
900	1/10/2023	3/7/2023	-	-
806	1/23/2023	3/20/2023	-	6/9/2023
805	1/23/2023	3/20/2023	-	3/16/2023
803	1/23/2023	3/20/2023	-	-
802	1/23/2023	3/20/2023	-	-
801	1/23/2023	3/20/2023	-	-
800	1/23/2023	3/20/2023	-	-
7th Ph 1	10/17/2022	12/14/2022	-	-
7th Ph 2	12/15/2022	2/8/2023	-	-
7th Ph 3	2/13/2023	4/17/2023	-	-
606	2/3/2023	4/3/2023	-	4/27/2023
602	2/3/2023	4/3/2023	-	4/27/2023
600	2/3/2023	4/3/2023	-	4/25/2023
506	12/14/2022	2/9/2023	-	2/6/2023
502	12/14/2022	2/9/2023	-	4/24/2023
500 M Bath	12/15/2022	1/31/2023	-	4/24/2023
500	2/8/2023	3/30/2023	-	-
406	2/21/2023	4/19/2023	-	5/2/2023
3rd Floor	11/23/2022	3/10/2023	-	-
3rd flr core	11/23/2022	3/15/2023	-	-
2nd Floor	2/13/2023	3/30/2023	-	-
1st Floor				